



SAN CARLOS SCHOOL DISTRICT

Craig Baker, Ed.D., Superintendent
Robert Porter, Chief Operations Officer
Mary Jude Doerpinghaus, Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC Campus Rebuild Project Two Week Look Ahead 4/10/2017 through 4/23/2017



Steel and Framing at New Learning Commons



New PG&E service pad



Grading for CLC classrooms and MUR in distance



Week of April 10th

Activities:

- Activities at the new Learning Commons will include:
 - Finish framing (north, south, common walls and roof walls) and roof
 - Continue fire suppression system (sprinklers)
 - Continue MEP rough-in
 - Install windows flashing
 - Complete canopy steel
 - Erect scaffolding

Work Hours: 8:00 a.m. - 6:00 p.m.

- Activities at Modular Multi-Use Room Building
 - Begin painting interior
 - Plaster complete and scaffolding removed
 - Site electrical
 - Footing
 - Power up MUR
- CLC mod classrooms
 - Begin grading north east slope, weather permitting
- Site Development
 - Install handrails

Saturday, April 15th

Sunday, April 16th

No Work

No Work

Week of April 17th

Activities:

- Activities at the new Learning Commons will include:
 - Finish miscellaneous framing and blocking
 - Install decking
 - Continue with fire suppression system
 - Continue MEP rough in
 - Continue with windows and exterior flashings
 - Start scratch and brown coats of plaster
 - Start roofing

Work Hours: 8:00 a.m. - 6:00 p.m.

- Activities at Modular Multi-Use Room Building
 - Continue interior paint
 - Start electrical/fire alarm and data trim
 - Site Electrical
 - Finish grading
- CLC Modular Classrooms
 - Excavate footings
 - Start utilities
 - Continue grading

Saturday, April 22nd

Sunday, April 23rd

No Work

No Work

If you have questions please contact the SCSO Project Owner's Representative, Ralph Adams at 650-218-0888, rwa01@earthlink.net