



SAN CARLOS SCHOOL DISTRICT

Craig Baker, Ed.D., Superintendent
Robert Porter, Chief Operations Officer
Mary Jude Doerpinghaus, Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC Campus Rebuild Project Two Week Look Ahead 5/15/2017 through 5/29/2017



New Learning Commons exterior lath



Grading and footings underway for new CLC classrooms



Week of May 15th

Activities:

- Activities at the new Learning Commons will include
 - Complete low voltage
 - Start wall insulation and stock GWB
 - Begin metal roof insulation
 - Install window and interior doorframes
 - Start plaster scratch and brown coats
- Activities at Modular Multi-Use Room Building
 - Restroom toilet partitions
 - Continue VCT flooring
 - Sidewalks (depending on new design and P and Q buildings)
- Activities at the CLC modular classrooms
 - Continue excavate footings
 - Site utilities

Work Hours: 8:00 a.m. - 6:00 p.m.

Saturday, May 20th and Sunday, May 21st

No Work

Week of May 22nd

Activities:

- Activities at the new Learning Commons will include:
 - Continue GWB
 - Plaster cure
 - Continue roofing
- Activities at Modular Multi-Use Room Building
 - Exterior asphalt and bio-swale
 - Site electrical
- CLC Modular Classrooms
 - Continue footings, start footings pour, if submittals are approved
 - Continue utilities

Work Hours: 8:00 a.m. - 6:00 p.m.

Saturday, May 27th, Sunday, May 28 and Monday, May 29th (Memorial Day Holiday)

No Work

If you have questions please contact the SCSO Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net